

Loyalsock MSHS Additions Renovation Project Manager: Dan Shaffer					Schedule Update #1 10-12-2022			RUN DATE 12-Oct-22 11:30 DATA DATE 10-Oct-22						
Activity ID	Activity Name	Original Duration	Rem Duration	Start	Finish	Total Float	October 2022				November 2022			
							09	16	23	30	06	13	20	
Loyalsock MSHS Additions & Renovation														
Milestones														
M1010	notice to proceed MEP	0	0	02-May-22 A			◆ Phase 1 End							
M1030	Phase 1 End	0	0		21-Oct-22*	-37								
M1060	Phase 3 Start	0	0	03-Jan-23*		0								
M1080	Phase 3 End	0	0		16-Jan-23*	30								
M1090	Phase 4 Start	0	0	01-Mar-23*		0								
M1050	Phase 2 End	0	0		06-Mar-23*	-45								
M1100	Phase 4 End	0	0		10-May-23*	14								
M1110	Phase 5 Start	0	0	01-Jun-23*		0								
M1120	Phase 5 End	0	0		30-Aug-23*	0								
M1130	Phase 6 Start	0	0	01-Sep-23*		0								
M1140	Phase 6 End	0	0		28-Sep-23*	1								
M1150	Phase 7 Start	0	0	02-Oct-23*		0								
M1160	Phase 7 End	0	0		14-Dec-23*	0								
M1170	Substantial Completion	0	0		14-Dec-23*	0								
M1180	Punchlist	20	20	15-Dec-23	11-Jan-24	4								
M1190	Final Completion	0	0		11-Jan-24*	4								
Major Procurement														
Mock Ups														
Sitework														
West Side Sitework														
S1080	basin seeding and stablization	3	3	10-Oct-22	12-Oct-22	-30	12-Oct-22, Sitework 12-Oct-22, West Side Sitework basin seeding and stablization							
West Side Utilities														
East Side Sitework														
East Side Utilities														
Phase 1														
Phase 1 - Area B (Classrooms & Bathrooms)														
Selective Demo & Temp Enclosure														
Foundations														
Building Structure														
BS1010	detailing, hvac frames	4	4	10-Oct-22	13-Oct-22	-45	21-Oct-22, Building Structure detailing, hvac frames HVAC screening and platform steel roof decking							
BS1050	HVAC screening and platform steel	3	3	14-Oct-22	18-Oct-22	-45								
BS1020	roof decking	3	3	19-Oct-22	21-Oct-22	-45								
Building Enclosure														

Actual Work

Remaining Work

Critical Remaining Work

◆ Milestone

Summary

Page 1 of 8

eciConstruction

TASK filter: Less than 100%.

© Primavera Systems, Inc.

Activity ID	Activity Name	Original Duration	Rem Duration	Start	Finish	Total Float	October 2022				November 2022		
							09	16	23	30	06	13	20
BE1030	cmu infill walls	12	12	05-Oct-22 A	08-Nov-22	-45							
BE1000	roof blocking	4	4	09-Nov-22	14-Nov-22	-45							
BE1040	window blocking	4	4	09-Nov-22	14-Nov-22	-40							
BE1010	hvac blocking and unit curbs	2	2	15-Nov-22	16-Nov-22	-45							
BE1050	air barrier	3	3	15-Nov-22	17-Nov-22	-40							
BE1020	roofing (insulation, cover board, membrane)	6	6	17-Nov-22	29-Nov-22	-45							
BE1060	brick veneer	15	15	18-Nov-22	13-Dec-22	-40							
BE1070	aluminum windows	8	8	14-Dec-22	23-Dec-22	-40							
BE1080	roof fascia and copings	7	7	29-Dec-22	09-Jan-23	-15							
Rough-Ins, Partitions, Finishes													
Phase 2													
Phase 2 - Area A (Gym)													
Foundations													
Building Structure													
BS2020	joist, detailing, mep frames	6	6	10-Oct-22	17-Oct-22	30							
BS2040	roof decking	3	3	18-Oct-22	20-Oct-22	38							
Building Enclosure													
BE2000	cmu infill walls	20	20	07-Oct-22 A	14-Nov-22	30							
Rough-Ins, Partitions, Finishes													
RI2500	electrical in cmu wall rough-ins	20	20	10-Oct-22 A	04-Nov-22	36							
RI2510	hvac in wall cmu rough-ins	20	20	10-Oct-22 A	04-Nov-22	36							
RI2520	plumbing in cmu wall rough-ins	20	20	10-Oct-22 A	04-Nov-22	36							
Phase 2 - Area B (Classrooms & Bathrooms)													
Rough-Ins, Partitions, Finishes													
RI2000	metal stud partitions, bulkheads, soffits	7	7	30-Nov-22	08-Dec-22	-45							
RI2040	electrical oh conduit	20	20	30-Nov-22	28-Dec-22	-42							
RI2050	ductwork (branches and mains)	22	22	30-Nov-22	30-Dec-22	-44							
RI2060	hang equipment	6	6	30-Nov-22	07-Dec-22	-36							
RI2010	electrical metal stud wall rough-ins	5	5	09-Dec-22	15-Dec-22	-45							
RI2020	hvac metal stud wall rough-ins	5	5	09-Dec-22	15-Dec-22	-45							
RI2030	plumbing metal stud wall rough-ins	5	5	09-Dec-22	15-Dec-22	-45							
RI2090	hvac connections	8	8	15-Dec-22	27-Dec-22	-36							
RI2070	drywall hang	6	6	16-Dec-22	23-Dec-22	-45							
RI2080	drywall finish	5	5	27-Dec-22	03-Jan-23	-45							
RI2100	painting	5	5	04-Jan-23	10-Jan-23	-45							

Actual Work Milestone
 Remaining Work Summary
 Critical Remaining Work

Activity ID	Activity Name	Original Duration	Rem Duration	Start	Finish	Total Float	October 2022				November 2022		
							09	16	23	30	06	13	20
RI2110	act grid	5	5	11-Jan-23	17-Jan-23	-45							
RI2120	lights, ceiling devices	14	14	18-Jan-23	06-Feb-23	-45							
RI2130	GRDs	10	10	18-Jan-23	31-Jan-23	-41							
RI2140	act drop tile	3	3	07-Feb-23	09-Feb-23	-45							
RI2150	devices & trim out	10	10	07-Feb-23	20-Feb-23	-38							
RI2160	casework	5	5	10-Feb-23	16-Feb-23	-45							
RI2170	markerboards, tackboards	4	4	17-Feb-23	22-Feb-23	-45							
RI2180	soft flooring	5	5	23-Feb-23	01-Mar-23	-45							
RI2190	doors and hardware	4	4	23-Feb-23	28-Feb-23	-44							
RI2200	final cleaning area B	3	3	02-Mar-23	06-Mar-23	-45							
Phase 3													
Phase 3 - Area A (Gym)													
Building Enclosure													
BE3000	roof blocking	7	7	21-Oct-22	31-Oct-22	38							
BE3020	hvac blocking and unit curbs	2	2	01-Nov-22	02-Nov-22	38							
BE3040	roofing (insulation, cover board, membrane)	10	10	03-Nov-22	16-Nov-22	38							
BE3010	window blocking	4	4	15-Nov-22	18-Nov-22	30							
BE3080	set RTUs	5	5	17-Nov-22	23-Nov-22	68							
BE3030	air barrier	6	6	21-Nov-22	01-Dec-22	30							
BE3050	brick veneer	20	20	02-Dec-22	30-Dec-22	30							
BE3060	aluminum windows & kalwall	10	10	03-Jan-23	16-Jan-23	30							
BE3070	roof fascia, metal panels, and copings	20	20	17-Jan-23	13-Feb-23	56							
Rough-Ins, Partitions, Finishes													
RI3000	electrical oh conduit	20	20	17-Nov-22	19-Dec-22	53							
RI3010	ductwork (branches and mains)	20	20	17-Nov-22	19-Dec-22	53							
RI3020	hvac connections	5	5	20-Dec-22	27-Dec-22	53							
Phase 4													
Phase 4 - Area A (Gym)													
Building Enclosure													
Rough-Ins, Partitions, Finishes													
RI4030	painting	5	5	17-Jan-23	23-Jan-23	35							
RI4040	lights, ceiling devices	10	10	24-Jan-23	06-Feb-23	40							
RI4050	GRDs	6	6	24-Jan-23	31-Jan-23	44							
RI4100	basketball equipment	5	5	24-Jan-23	30-Jan-23	37							

Actual Work

Remaining Work

Critical Remaining Work

◆ Milestone

▬ Summary

Loyalsock MSHS Additions Renovation Project Manager: Dan Shaffer					Schedule Update #1 10-12-2022		RUN DATE 12-Oct-22 11:30 DATA DATE 10-Oct-22						
Activity ID	Activity Name	Original Duration	Rem Duration	Start	Finish	Total Float	October 2022				November 2022		
							09	16	23	30	06	13	20
RI4140	HVAC start up	10	10	24-Jan-23	06-Feb-23	35							
RI4110	scoreboard	3	3	31-Jan-23	02-Feb-23	37							
RI4090	sound panels & wall pads	5	5	03-Feb-23	09-Feb-23	37							
RI4060	devices & trim out	5	5	07-Feb-23	13-Feb-23	73							
RI4120	wood flooring (lay, sand, seal, lines)	30	30	14-Feb-23	27-Mar-23	35							
RI4070	doors and hardware	4	4	28-Mar-23	31-Mar-23	39							
RI4130	bleachers	8	8	28-Mar-23	06-Apr-23	35							
RI4080	final cleaning area B	3	3	07-Apr-23	11-Apr-23	35							
Phase 4 - Area C (Stem Classrooms)													
Foundations													
FI4000	footing excavation	3	3	01-Mar-23	03-Mar-23	6							
FI4010	prep & pour footings	4	4	02-Mar-23	07-Mar-23	6							
FI4020	column piers	3	3	08-Mar-23	10-Mar-23	6							
FI4030	foundation cmu	5	5	13-Mar-23	17-Mar-23	6							
FI4040	rigid insulation	2	2	17-Mar-23	20-Mar-23	12							
FI4050	waterproofing	3	3	23-Mar-23	27-Mar-23	7							
FI4060	backfill foundation walls	2	2	29-Mar-23	30-Mar-23	6							
FI4070	ug plumbing	3	3	29-Mar-23	31-Mar-23	6							
FI4080	ug electrical	3	3	03-Apr-23	05-Apr-23	6							
FI4090	stone sog	1	1	06-Apr-23	06-Apr-23	6							
FI4100	prep sog	2	2	07-Apr-23	10-Apr-23	6							
FI4110	pour sog	2	2	11-Apr-23	12-Apr-23	6							
Building Structure													
BS4000	cmu bearing walls	12	12	13-Apr-23	28-Apr-23	6							
BS4010	erect columns & beams	4	4	01-May-23	04-May-23	6							
BS4020	detailing, hvac frames	3	3	05-May-23	09-May-23	6							
BS4030	roof decking	1	1	10-May-23	10-May-23	6							
Phase 5													
Existing Gym RTU Replacement													
BS1040	practice gym RTU steel	12	12	12-Jun-23*	27-Jun-23	5							
BS1060	cut roof, set curbs, flash curbs, patch roof	10	10	28-Jun-23	11-Jul-23	5							
BS1070	set RTUs	3	3	12-Jul-23	14-Jul-23	5							
BS1080	controls & start up	10	10	17-Jul-23	28-Jul-23*	5							
Phase 5 - Area C (Existing Cafeteria)													
Actual Work Remaining Work Critical Remaining Work				Milestone Summary				Page 4 of 8				TASK filter: Less than 100%.	
				eciConstruction								© Primavera Systems, Inc.	

Activity ID	Activity Name	Original Duration	Rem Duration	Start	Finish	Total Float	October 2022				November 2022		
							09	16	23	30	06	13	20
Selective Demo & Temp Enclosure													
SD5000	Remove existing kitchen equipment	4	4	01-Jun-23	06-Jun-23	0							
SD5040	make safe electrical	1	1	01-Jun-23	01-Jun-23	164							
SD5050	make safe plumbing & UG plumbing demo	5	5	01-Jun-23	07-Jun-23	160							
SD5060	make safe HVAC	1	1	01-Jun-23	01-Jun-23	164							
SD5010	demo existing kitchen equipment, ceilings, floors	6	6	05-Jun-23	12-Jun-23	0							
SD5020	freezer slab re-pour	5	5	13-Jun-23	19-Jun-23	152							
SD5030	bathroom demolition	3	3	13-Jun-23	15-Jun-23	0							
Rough-Ins, Partitions, Finishes													
RI5500	interior CMU walls	7	7	16-Jun-23	26-Jun-23	0							
RI5510	bathroom carriers	5	5	27-Jun-23	03-Jul-23	2							
RI5540	electrical oh conduit	10	10	27-Jun-23	10-Jul-23	1							
RI5550	ductwork (branches and mains)	10	10	27-Jun-23	10-Jul-23	0							
RI5750	overhead plumbing lines	9	9	27-Jun-23	07-Jul-23	12							
RI5520	close CMU chase walls & interior framing	4	4	04-Jul-23	07-Jul-23	2							
RI5560	hang equipment	2	2	11-Jul-23	12-Jul-23	0							
RI5570	branch cabling	5	5	11-Jul-23	17-Jul-23	1							
RI5590	painting	5	5	18-Jul-23	24-Jul-23	1							
RI5580	hvac connections	4	4	20-Jul-23	25-Jul-23	0							
RI5680	ceramic tile	6	6	25-Jul-23	01-Aug-23	4							
RI5600	act grid	4	4	26-Jul-23	31-Jul-23	0							
RI5610	lights, ceiling devices	5	5	01-Aug-23	07-Aug-23	0							
RI5620	GRDs	5	5	01-Aug-23	07-Aug-23	0							
RI5630	act drop tile	3	3	08-Aug-23	10-Aug-23	8							
RI5660	resinous flooring	4	4	08-Aug-23	11-Aug-23	0							
RI5650	casework & paneling	4	4	14-Aug-23	17-Aug-23	7							
RI5640	devices & trim out	4	4	14-Aug-23	17-Aug-23	7							
RI5710	kitchen equipment install	6	6	17-Aug-23	24-Aug-23	0							
RI5720	kitchen equipment connections	2	2	25-Aug-23	28-Aug-23	0							
RI5730	kitchen equipment connections	2	2	25-Aug-23	28-Aug-23	0							
RI5740	kitchen equipment connections	2	2	25-Aug-23	28-Aug-23	0							
RI5670	final cleaning area C existing kitchen	2	2	29-Aug-23	30-Aug-23	0							
Phase 5 - Area C (New Cafeteria)													

 Actual Work  Milestone
 Remaining Work  Summary
 Critical Remaining Work

Activity ID	Activity Name	Original Duration	Rem Duration	Start	Finish	Total Float	October 2022				November 2022									
							09	16	23	30	06	13	20							
Foundations																				
F5000	footing excavation	3	3	01-Jun-23	05-Jun-23	0														
F5010	prep & pour footings	4	4	02-Jun-23	07-Jun-23	0														
F5020	column piers	3	3	08-Jun-23	12-Jun-23	0														
F5030	foundation cmu	5	5	13-Jun-23	19-Jun-23	0														
F5040	rigid insulation	2	2	19-Jun-23	20-Jun-23	6														
F5050	waterproofing	3	3	23-Jun-23	27-Jun-23	1														
F5060	backfill foundation walls	2	2	29-Jun-23	30-Jun-23	0														
F5070	ug plumbing	5	5	29-Jun-23	05-Jul-23	0														
F5080	ug electrical	3	3	06-Jul-23	10-Jul-23	0														
F5090	stone sog	1	1	11-Jul-23	11-Jul-23	0														
F5100	prep sog	3	3	12-Jul-23	14-Jul-23	0														
F5110	pour sog	2	2	17-Jul-23	18-Jul-23	0														
Building Structure																				
BS5000	cmu bearing walls	19	19	19-Jul-23	14-Aug-23	0														
BS5010	erect columns & beams	4	4	15-Aug-23	18-Aug-23	0														
BS5020	detailing, hvac frames	3	3	21-Aug-23	23-Aug-23	0														
BS5030	roof decking	1	1	24-Aug-23	24-Aug-23	0														
Phase 5 - Area C (Stem Classrooms)																				
Building Enclosure																				
BE5010	window blocking	4	4	04-May-23	09-May-23	15														
BE5000	roof blocking	4	4	11-May-23	16-May-23	6														
BE5020	hvac blocking and unit curbs	2	2	17-May-23	18-May-23	6														
BE5040	roofing (insulation, cover board, membrane)	5	5	19-May-23	25-May-23	6														
BE5030	air barrier	3	3	26-May-23	30-May-23	6														
BE5050	brick veneer	14	14	31-May-23	19-Jun-23	6														
BE5060	aluminum windows	3	3	20-Jun-23	22-Jun-23	6														
BE5070	roof fascia and copings	7	7	04-Jul-23	12-Jul-23	15														
Rough-Ins, Partitions, Finishes																				
RI5000	electrical in cmu wall rough-ins	10	10	13-Apr-23	26-Apr-23	37														
RI5010	hvac in wall cmu rough-ins	10	10	13-Apr-23	26-Apr-23	29														
RI5020	plumbing in cmu wall rough-ins	10	10	13-Apr-23	26-Apr-23	29														
RI5030	electrical oh conduit	15	15	26-May-23	15-Jun-23	16														
RI5040	ductwork (branches and mains)	15	15	26-May-23	15-Jun-23	8														

 Actual Work  Milestone
 Remaining Work  Summary
 Critical Remaining Work

Loyalsock MSHS Additions Renovation Project Manager: Dan Shaffer					Schedule Update #1 10-12-2022		RUN DATE 12-Oct-22 11:30 DATA DATE 10-Oct-22						
Activity ID	Activity Name	Original Duration	Rem Duration	Start	Finish	Total Float	October 2022				November 2022		
							09	16	23	30	06	13	20
RI5050	hang equipment	5	5	16-Jun-23	22-Jun-23	8							
RI5060	branch cabling	5	5	16-Jun-23	22-Jun-23	16							
RI5080	hvac connections	8	8	30-Jun-23	11-Jul-23	8							
RI5090	painting	5	5	07-Jul-23	13-Jul-23	6							
RI5100	act grid	5	5	14-Jul-23	20-Jul-23	6							
RI5110	lights, ceiling devices	7	7	21-Jul-23	31-Jul-23	6							
RI5120	GRDs	7	7	21-Jul-23	31-Jul-23	6							
RI5130	act drop tile	3	3	01-Aug-23	03-Aug-23	6							
RI5140	devices & trim out	5	5	01-Aug-23	07-Aug-23	15							
RI5150	casework	4	4	04-Aug-23	09-Aug-23	6							
RI5160	markerboards, tackboards	3	3	10-Aug-23	14-Aug-23	6							
RI5170	soft flooring	4	4	15-Aug-23	18-Aug-23	6							
RI5180	doors and hardware	4	4	15-Aug-23	18-Aug-23	6							
RI5190	final cleaning area C stem rooms	2	2	21-Aug-23	22-Aug-23	6							
Phase 6													
Phase 6 - Area C (New Cafeteria)													
Building Enclosure													
BE6010	roof blocking	4	4	25-Aug-23	30-Aug-23	0							
BE6020	hvac blocking and unit curbs	3	3	31-Aug-23	04-Sep-23	0							
BE6000	window blocking	4	4	31-Aug-23	05-Sep-23	2							
BE6030	roofing (insulation, cover board, membrane)	6	6	05-Sep-23	12-Sep-23	0							
BE6040	air barrier	4	4	13-Sep-23	18-Sep-23	0							
BE6080	metal trusses	5	5	13-Sep-23	19-Sep-23	47							
BE6050	brick veneer	16	16	19-Sep-23	10-Oct-23	0							
BE6090	metal roofing	7	7	20-Sep-23	28-Sep-23	47							
BE6060	aluminum windows	6	6	11-Oct-23	18-Oct-23	0							
BE6070	roof fascia and copings	8	8	01-Nov-23	10-Nov-23	24							
Rough-Ins, Partitions, Finishes													
Phase 6 - Area C (Existing Cafeteria)													
Rough-Ins, Partitions, Finishes													
RI5690	toilet fixtures	8	8	28-Aug-23	06-Sep-23	1							
RI5700	bathroom partitions & specialties	8	8	13-Sep-23	22-Sep-23	1							
RI5760	final cleaning bathrooms	4	4	25-Sep-23	28-Sep-23	1							
Phase 7													
Actual Work Remaining Work Critical Remaining Work Milestone Summary					Page 7 of 8			TASK filter: Less than 100%.			© Primavera Systems, Inc.		
					eciConstruction								

Loyalsock MSHS Additions Renovation Project Manager: Dan Shaffer					Schedule Update #1 10-12-2022		RUN DATE 12-Oct-22 11:30 DATA DATE 10-Oct-22						
Activity ID	Activity Name	Original Duration	Rem Duration	Start	Finish	Total Float	October 2022			November 2022			
							09	16	23	30	06	13	20
Phase 7 - Area C (New Cafeteria)													
Rough-Ins, Partitions, Finishes													
RI6000	soffit framing	8	8	13-Sep-23	22-Sep-23	6							
RI6020	electrical oh conduit	12	12	13-Sep-23	28-Sep-23	9							
RI6030	ductwork (branches and mains)	12	12	13-Sep-23	28-Sep-23	7							
RI6040	overhead plumbing lines	10	10	13-Sep-23	26-Sep-23	12							
RI6050	hang equipment	2	2	29-Sep-23	02-Oct-23	7							
RI6060	branch cabling	5	5	29-Sep-23	05-Oct-23	9							
RI6220	soffit drywall	7	7	02-Oct-23	10-Oct-23	6							
RI6080	hvac connections	6	6	10-Oct-23	17-Oct-23	7							
RI6070	painting	6	6	19-Oct-23	26-Oct-23	0							
RI6100	act grid	5	5	27-Oct-23	02-Nov-23	0							
RI6090	ceramic tile	6	6	27-Oct-23	03-Nov-23	5							
RI6110	lights, ceiling devices	6	6	03-Nov-23	10-Nov-23	0							
RI6120	GRDs	6	6	03-Nov-23	10-Nov-23	0							
RI6130	act drop tile	3	3	13-Nov-23	15-Nov-23	2							
RI6140	resinous flooring	5	5	13-Nov-23	17-Nov-23	0							
RI6150	casework & paneling	5	5	20-Nov-23	24-Nov-23	0							
RI6160	devices & trim out	4	4	20-Nov-23	23-Nov-23	12							
RI6170	kitchen equipment install	7	7	27-Nov-23	05-Dec-23	0							
RI6180	kitchen equipment connections	4	4	06-Dec-23	11-Dec-23	0							
RI6190	kitchen equipment connections	4	4	06-Dec-23	11-Dec-23	0							
RI6200	kitchen equipment connections	4	4	06-Dec-23	11-Dec-23	0							
RI6210	final cleaning area C new kitchen	3	3	12-Dec-23	14-Dec-23	0							

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Summary

Page 8 of 8

eciConstruction

TASK filter: Less than 100%.

© Primavera Systems, Inc.